Item no	From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11	12	13
14	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mmand down size graded granite metal coarse aggregates @0.47 cum with superplastisiser @3lts confirming toIS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thick ness) including attached plasters,columns,pillars,posts,struts.butters,string or lacing courses,parapets,coping,bed blocks,anchor blocks,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per the direction of engineer in charge of work										
		CUM									
	For parking - Front gate side		1	2.90	9.90	6.60	8.25	0.200		4.79	
			1	3.40	6.60	6.90	6.75	0.200		4.59	
			1	6.30	28.70	28.70	28.70	0.220		39.78	
	Temple side		1	30.00	13.75	16.10	14.93	0.230		102.98	
			1	8.80	16.10	16.80	16.45	0.200		28.95	
			1	9.60	16.80	16.80	16.80	0.200		32.26	
	Building side		1	30.00	14.00	15.90	14.95	0.230		103.16	
			1	8.80	15.90	16.20	16.05	0.200		28.25	
			1	9.60	17.40	15.00	16.20	0.200		31.10	
	Building Back side		1	30.00	1.60	6.60	4.10	0.230		28.29	
			1	7.10	6.60	7.50	7.05	0.200		10.01	
	Building South side		1	30.00	3.60	5.15	4.38	0.200		26.25	
			1	16.70	5.15	6.00	5.58	0.230		21.41	
	Gate portion		1	4.00	8.80	6.35	7.58	0.220		6.67	
	Gate portion		1	3.25	6.35	6.80	6.58	0.220		4.70	
					Total Qty					473.18	
	Deduction Trees		17	0.75	0.75	0.75	0.75	0.200		1.91	
	Corner		1	5.60	3.30	3.00	3.15	0.200		3.53	
	Back side		1	3.10	3.10	3.10	3.10	0.200		1.92	
					Total					7.36	
					Net Qty					465.82	

Checked. 22/02/18

E.E. (Project)

23/02/18.

Contractor

Asst. Engineer(Project)

Asst. Executive Engineer(Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Item no	From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11	12	13
19	Providing and fixing Pre cast solid concrete kerb stones made out of CC1:2:4 and finished with CM 1:3 plastering and finishing curing etc., complete size 450x200x400mm and as per the direction of engineer in										
			Nos								
	Front Gate Temple side			1	26.00					26.00	
				1	10.50					10.50	
	Temple side			1	53.50					53.50	
	Back side			1	31.00					31.00	
	Median			2	39.40					78.80	
	South gate side			1	7.40					7.40	
				1	3.70					3.70	
						Total				210.90	
	210.9/.45=468.67					Total Qty				468.00	
						Limited to Tender Qty				394.00	

Checked.
S.E. (Project)

Contractor

Asst. Engineer(Project)

5/3/18

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Asst. Executive Engineer(Project)

Item no	From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
1	2	3	4	5	7	8	9	10	11	12	13
25	Providing and fixing Special make glazed Vitrified tiles (Granomite finish) of approved make, quality and colour of size 600x600x10mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete. as per the Directions of the Engineer-in-charge of the work and as per the direction of engineer in charge of work										
		Sqm									
	2nd floor Flooring		1	14.30			3.20			45.76	
			1	23.85			26.75			637.99	
			1	17.10			8.65			147.92	
			1	4.00			1.85			7.40	
			1	4.10			1.95			8.00	
	Skirting		1	14.30			0.10			1.43	
			1	6.45			0.10			0.65	
			1	26.70			0.10			2.67	
			2	8.65			0.10			1.73	
			1	17.10			0.10			1.71	
	pillers		12	2.80			0.10			3.36	
			8	1.80			0.10			1.44	
							Total Qty			860.04	
	Deduction -pillers		4	0.45			0.15			0.27	
			12	0.85			0.55			5.61	
			8	0.45			0.45			1.62	
	Lift room		1	3.24			2.90			9.40	
							Total			7.50	
							Net Qty			852.54	

Checked.
5/3/18

R.K. PRASAD CONSULTANTS BANGALORE

PMC Contractor

5/3/18

Asst. Engineer(Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Asst. Executive Engineer(Project)